COMPLETION REPORT

1	Name of Work	:Improvements to Roads At Mallikarjuna Swamy Temple And Shreeshakthi Bhavana Surrounding Area In Ward No.13 Shettyhalli Sub Division
2	Estimated Amount	:58.00 Lakhs
3	Head of Acount which is chargeable	:P-1878 18 per-Works (Bhagyajyothi Sooru / Neeru Yojane and General) (54 Lakhs / New Wards)
4	Entrusment order No & Date	:EE/DD/WO/553/2020-21 Date:14.02.2020
5	Name of Contractor	:M/s KRIDL
6	Time stipulated for completion of work	:180 Days
7	Measurement recorded in	:MB No: 4878/19.20 :Page No:
8	Check measurement of the Asst. Exe.Engineer Executive Engineer on	:BR No: :Page No: 487708 to 487714
9	Name of the Office/ Office in charge of the Work	:
10	(a) Asst. Engineer/Jn. Engineer (b) Asst. Executive Engineer	:Sri.Venkateshappa :Sri Nagesh Murthy
11	Work Completed Date	:

Sanctioned Estimate Amount	Amount Claims as per actually vide as per Bills
DIFFERENCE	
EXCESS	SAVING
Rs. 5800000/—	Rs. 3954=00

1. Certified that the above work has been completed within stipulated time noted in the work Order/
2.Certified that the above work has been executed by the contractors satisfactorily in accordence with the specfn as embodied in the agreement.

ASST.ENGINEER

ASST.EXECUTIVE ENGINEER
BBMP

ACCOUNT SUPTD ( )

EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Basarahalli Division, Bengaluru-73.

Scanned by CamScanner